

LAREDO WORLD TRADE BRIDGE EXPANSION PROJECT UPDATE

DECEMBER 22, 2025



PRESENTED BY:




WORLD TRADE BRIDGE – TODAY 2025



PORTS OF ENTRY & INTERNATIONAL BRIDGE

WORLD TRADE BRIDGE EXPANSION PROJECT



OVERALL PROJECT LAYOUT

Progress Completed To Date

- Environmental Clearance Kick-Off Meeting > March 9, 2023
- Value Engineering Study > September 25 to 29, 2023
- Public Meeting For Environmental Clearance (EA) > April 9, 2024
- Presidential Permit Issued > May 31, 2024
- Conceptual USIBWC Submittals > July 16, 2024 and August 4, 2025
- 100% Draft Environmental Assessment Document
 - ✓ Final Review by FHWA & TxDOT Ongoing - October 31, 2025
- Construction Plans & Specifications TxDOT Reviews Completed
 - ✓ 30% 07-19-2024 / 60% 12-16-2024 / 90% 07-22-2025 / 100% 09-25-2025
- Donation Acceptance Program Proposal Submitted & Approved
 - ✓ 02-03-2025 / 03-26- 2025


Current Ongoing Activities & Timelines

- U.S. Army Corps of Engineers Permit Application Submitted > 10-29-2025
- Target Final Conceptual Plans & Flood Study to USIBWC > 01-14-2026
- Target 100% Draft EA Approved as Complete > 01-14-2026
- Target Submit U.S. Coast Guard Permit Application > 01-15-2026
- Target Public Notice Period for 100% Draft EA > 01-16-2026 to 02-25-2026
- Target “FINAL” Plans and Specifications to TxDOT > 02-23-2026
- Target 60%/90%/100% Donation Acceptance Project Plans to CBP/GSA
> 02-25-2026 / 04-01-2026 / 05-06-2026

Future Project Target Timeline Milestones

- Coordination with US Border Patrol Access > 01-01-26 to 02-01-26
- “Finding Of No Significant Impact” Issued > 05-05-26
- Donation Acceptance Agreement > 06-01-26 to 10-01-2026
- Receive Permits & Approval to Bids > 05-01-2025 to 08-14-26
- Bid Date > 10-22-2026 Notice to Proceed > 12-22-2026
- Total Construction Phase > 01-06-27 to 06-30-28
 - Phase 1 NB Bridge > 01-06-27 to 09-30-27
 - Phase 2 Expand Exist. Bridge > 10-01-27 to 02-15-28
 - Phase 3 Rehab Exist. Bridge > 02-16-28 to 06-23-28

QUESTIONS?



WTB EXPANSION PROJECT